



City of Decatur, Illinois  
#1 Gary K. Anderson Plaza  
Decatur, IL 62523-1196

## Change Order

Date: 1/9/2017 Project: Lake Decatur Dredging & Oakley Sediment Basin Rehabilitation  
Request No. 1 ☐ Final Project Number: W1314

Contractor: Chastain & Associates LLC  
Address: 5 North Country Club Road  
Decatur, IL 62521

I recommend that an ☒ addition of \$293,695.88 be made to the above contract.  
☐ deduction

I recommend that an extension of 546 days be made to the above contract completion date.  
The revised completion date is now 6/30/2020

Amount of original contract	\$	897,900.00
Amount of previous change orders	\$	0
Amount of current change order	\$	293,695.88
Amount of adjusted/final contract	\$	1,191,595.88

☒ addition  
Total net ☐ deduction to date \$ 293,695.88 which is 32.709 % of Contract Price

State fully the nature and reason for the change order Chastain contract originally had a 5 year completion date of 12/31/2018.  
Afterwards, a dredging contract with Great Lakes Dredge & Dock was authorized with a 6 year completion date of 12/31/2019.  
Due to post dredging site repairs (grading, landscaping, seeding, etc.) the completion date is now estimated to be 6/30/2020.

When the net increase or decrease in the cost of the contract is \$10,000 or more or the time of completion is increased or decreased by 30 days or more, one of the following statements shall be checked.

The undersigned determine that the change is germane to the original contract as signed, because:

<input type="checkbox"/>	Provision for this work is included in the original contract.
<input type="checkbox"/>	Work of this type was included in the original contract, and the additional efforts of this work are within the intent of the contract.
<input checked="" type="checkbox"/>	The change represents an adjustment required by the contract, based on unpredictable developments in the work.
<input type="checkbox"/>	The change in design is necessary to fulfill the original intent of the Contract.
<input type="checkbox"/>	Other: (Explain)

Recommended

Keith Alexander  
Director of Water Management

1/9/2017  
Date

Approved

\_\_\_\_\_  
Mayor

\_\_\_\_\_  
Date

Attested

\_\_\_\_\_  
City Clerk

\_\_\_\_\_  
Date